

STATIONS 2+70 - 7+08

SJD CONTRACTING, INC.

Date: 3/30/16

Foreman: BRIAN/ALEX
 Location: BORE LYONS RD ON S/S/O
JOHNSON RD

Job#: SHIFF CONSTRUCTION

CITY OF COCONUT CREEK

Bore Direction: E → W

Rod/Feet	Depth	Pitch	Reason	Rod/Feet	Depth	Pitch	Reason
10'	27	+29		310'	207	0	
20'	53	+30		320'	205	+4	
30'	91	+26		330'	198	+8	
40'	114	+21		340'	184	+11	
50'	145	+33		350'	162	+12	
60'	175	+24	EDGE OF WATER	360'	146	+12	
70'	X	/		370'	132	+11	
80'	X	CANAL		380'	120	+10	
90'	X	DITCH		390'	102	+14	
100'	X	/		400'	80	+15	
110'	225	0 *		410'	60	+16	
120'	228	0		420'	40	+14	
130'	212	0 * INTERFERENCE		430'	32	+10	
140'	233	-2	EAST EIP	440'	30	+1	
150'	239	-1		450'			
160'	236	+2		460'			
170'	240	+2		470'			
180'	240	0 *		480'			
190'	244	+3		490'			
200'	246	0		500'			
210'	244	0		510'			
220'	242	+2	WEST EIP	520'			
230'	238	+3		530'			
240'	234	+4		540'			
250'	230	+3		550'			
260'	226	+5		560'			
270'	220	+6		570'			
280'	214	+6		580'			
290'	210	+4		590'			
300'	206	+3		600'			